$PROJECT\ STATUS\ REPORT\ (VIA\ EMAIL\ khampton@tpcg.org)$

April 10, 2024

PROJECT: COUNCIL DISTRICT <u>5</u>	
a. Parish Project No.:	23-BRG-10
b. Title:	EAST WOODLAWN
	BRDG REPLACE
PROFESSIONAL AGREEMENT:	
a. Date of Original Agreement	1-JUN-23
b. Type (Hourly, Lump Sum, %)	"LUMP SUM" & %
c. Total Fees (Basic Services)	\$65,700.00
PLAN AND PREPARATION STATUS:	
a. Study and Reports (%)	100%
b. Preliminary Design (%)	100%
c. Final Design (%)	100%
d. Bidding and Negotiating (%)	0%
e. Construction Admin (%)	
f. Estimated Bid Date	
g. Estimated Cost of Construction	\$1,038,100.00
CONSTRUCTION STATUS:	
a. Actual Bid Date	
b. Contractor	
c. Contract Amount	
d. Work Order Issued	
e. Total Contract Time (Working Days)	
f. Scheduled Completion Date	
g. Time Elapse Days (%)	0/0%
h. Project Complete (%)	
i. Estimates Paid to Date (\$)	\$0
j. Date of Substantial Completion PROJECT COORDINATOR: MILFORD & ASSOCIATE REMARKS: READY TO SET BID DATE.	ES, INC.

$PROJECT\ STATUS\ REPORT\ (VIA\ EMAIL\ khampton@tpcg.org)$

April 10, 2024

	1. PROJECT: COUNCIL DISTRICT <u>5</u>	
2. PROFESSIONAL AGREEMENT: a. Date of Original Agreement b. Type (Hourly, Lump Sum, %) c. Total Fees (Basic Services) 3. PLAN AND PREPARATION STATUS: a. Study and Reports (%) b. Preliminary Design (%) c. Final Design (%) d. Bidding and Negotiating (%) e. Construction Admin (%) f. Estimated Bid Date g. Estimated Cost of Construction 4. CONSTRUCTION STATUS: a. Actual Bid Date b. Contractor c. Contract Amount d. Work Order Issued e. Total Contract Time (Working Days) f. Scheduled Completion Date g. Time Elapse Days (%) 0/0% 1-1000 2-1100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,100.00 321,	a. Parish Project No.:	15-BLDG-13
2. PROFESSIONAL AGREEMENT: a. Date of Original Agreement 7-DEC-23 b. Type (Hourly, Lump Sum, %) "LUMP SUM" & % c. Total Fees (Basic Services) \$21,100.00 3. PLAN AND PREPARATION STATUS: 100% a. Study and Reports (%) 100% b. Preliminary Design (%) 100% c. Final Design (%) 95% d. Bidding and Negotiating (%) 0% e. Construction Admin (%) 0% f. Estimated Bid Date \$273,850.00 g. Estimated Cost of Construction \$273,850.00 4. CONSTRUCTION STATUS: 3. Actual Bid Date b. Contractor 5. Contract Amount d. Work Order Issued 5. Total Contract Time (Working Days) f. Scheduled Completion Date 6. Total Contract Time (Working Days) f. Scheduled Completion Date 0/0%	b. Title:	SOUTH LA WETLANDS
a. Date of Original Agreement b. Type (Hourly, Lump Sum, %) c. Total Fees (Basic Services) 3. PLAN AND PREPARATION STATUS: a. Study and Reports (%) b. Preliminary Design (%) c. Final Design (%) d. Bidding and Negotiating (%) e. Construction Admin (%) f. Estimated Bid Date g. Estimated Cost of Construction 4. CONSTRUCTION STATUS: a. Actual Bid Date b. Contractor c. Contract Amount d. Work Order Issued e. Total Contract Time (Working Days) f. Scheduled Completion Date g. Time Elapse Days (%) "LUMP SUM" & % "Lump Sum		DISCOVERY CENTER PH II
b. Type (Hourly, Lump Sum, %) c. Total Fees (Basic Services) 3. PLAN AND PREPARATION STATUS: a. Study and Reports (%) b. Preliminary Design (%) c. Final Design (%) d. Bidding and Negotiating (%) e. Construction Admin (%) f. Estimated Bid Date g. Estimated Cost of Construction 4. CONSTRUCTION STATUS: a. Actual Bid Date b. Contractor c. Contract Amount d. Work Order Issued e. Total Contract Time (Working Days) f. Scheduled Completion Date g. Time Elapse Days (%) "LUMP SUM" & % \$21,100.00 \$21,100.00 \$21,100.00 \$21,100.00 \$20,000 \$21,100.00 \$21,100.00	2. PROFESSIONAL AGREEMENT:	
c. Total Fees (Basic Services) \$21,100.00 3. PLAN AND PREPARATION STATUS: 100% a. Study and Reports (%) 100% b. Preliminary Design (%) 100% c. Final Design (%) 95% d. Bidding and Negotiating (%) 0% e. Construction Admin (%) 0% f. Estimated Bid Date \$273,850.00 g. Estimated Cost of Construction \$273,850.00 4. CONSTRUCTION STATUS: ** a. Actual Bid Date ** b. Contractor ** c. Contract Amount ** d. Work Order Issued ** e. Total Contract Time (Working Days) ** f. Scheduled Completion Date ** g. Time Elapse Days (%) 0/0%	a. Date of Original Agreement	7-DEC-23
3. PLAN AND PREPARATION STATUS: a. Study and Reports (%) b. Preliminary Design (%) c. Final Design (%) d. Bidding and Negotiating (%) e. Construction Admin (%) f. Estimated Bid Date g. Estimated Cost of Construction 4. CONSTRUCTION STATUS: a. Actual Bid Date b. Contractor c. Contract Amount d. Work Order Issued e. Total Contract Time (Working Days) f. Scheduled Completion Date g. Time Elapse Days (%) 0/0%	b. Type (Hourly, Lump Sum, %)	"LUMP SUM" & %
a. Study and Reports (%) b. Preliminary Design (%) c. Final Design (%) d. Bidding and Negotiating (%) e. Construction Admin (%) f. Estimated Bid Date g. Estimated Cost of Construction 4. CONSTRUCTION STATUS: a. Actual Bid Date b. Contractor c. Contract Amount d. Work Order Issued e. Total Contract Time (Working Days) f. Scheduled Completion Date g. Time Elapse Days (%) 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100% 100%	c. Total Fees (Basic Services)	\$21,100.00
b. Preliminary Design (%) c. Final Design (%) d. Bidding and Negotiating (%) e. Construction Admin (%) f. Estimated Bid Date g. Estimated Cost of Construction 4. CONSTRUCTION STATUS: a. Actual Bid Date b. Contractor c. Contract Amount d. Work Order Issued e. Total Contract Time (Working Days) f. Scheduled Completion Date g. Time Elapse Days (%) 100% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 96% 976 976 976 976 976 976 97	3. PLAN AND PREPARATION STATUS:	
c. Final Design (%) d. Bidding and Negotiating (%) e. Construction Admin (%) f. Estimated Bid Date g. Estimated Cost of Construction 4. CONSTRUCTION STATUS: a. Actual Bid Date b. Contractor c. Contract Amount d. Work Order Issued e. Total Contract Time (Working Days) f. Scheduled Completion Date g. Time Elapse Days (%) 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 0% 95% 95	a. Study and Reports (%)	100%
d. Bidding and Negotiating (%) e. Construction Admin (%) f. Estimated Bid Date g. Estimated Cost of Construction 4. CONSTRUCTION STATUS: a. Actual Bid Date b. Contractor c. Contract Amount d. Work Order Issued e. Total Contract Time (Working Days) f. Scheduled Completion Date g. Time Elapse Days (%) 0% 0% 0% 0% 0% 0% 0% 0% 0%	b. Preliminary Design (%)	100%
e. Construction Admin (%) f. Estimated Bid Date g. Estimated Cost of Construction 4. CONSTRUCTION STATUS: a. Actual Bid Date b. Contractor c. Contract Amount d. Work Order Issued e. Total Contract Time (Working Days) f. Scheduled Completion Date g. Time Elapse Days (%) 0/0%	c. Final Design (%)	95%
f. Estimated Bid Date g. Estimated Cost of Construction \$273,850.00 4. CONSTRUCTION STATUS: a. Actual Bid Date b. Contractor c. Contract Amount d. Work Order Issued e. Total Contract Time (Working Days) f. Scheduled Completion Date g. Time Elapse Days (%) 0/0%	d. Bidding and Negotiating (%)	0%
g. Estimated Cost of Construction \$273,850.00 4. CONSTRUCTION STATUS: a. Actual Bid Date b. Contractor c. Contract Amount d. Work Order Issued e. Total Contract Time (Working Days) f. Scheduled Completion Date g. Time Elapse Days (%) \$273,850.00 \$273,850.00	e. Construction Admin (%)	
4. CONSTRUCTION STATUS: a. Actual Bid Date b. Contractor c. Contract Amount d. Work Order Issued e. Total Contract Time (Working Days) f. Scheduled Completion Date g. Time Elapse Days (%) 0/0%	f. Estimated Bid Date	
a. Actual Bid Date b. Contractor c. Contract Amount d. Work Order Issued e. Total Contract Time (Working Days) f. Scheduled Completion Date g. Time Elapse Days (%)	g. Estimated Cost of Construction	\$273,850.00
b. Contractor c. Contract Amount d. Work Order Issued e. Total Contract Time (Working Days) f. Scheduled Completion Date g. Time Elapse Days (%) 0/0%	4. CONSTRUCTION STATUS:	
c. Contract Amount d. Work Order Issued e. Total Contract Time (Working Days) f. Scheduled Completion Date g. Time Elapse Days (%) 0/0%	a. Actual Bid Date	
d. Work Order Issued e. Total Contract Time (Working Days) f. Scheduled Completion Date g. Time Elapse Days (%) 0/0%	b. Contractor	
e. Total Contract Time (Working Days) f. Scheduled Completion Date g. Time Elapse Days (%) 0/0%	c. Contract Amount	
f. Scheduled Completion Date g. Time Elapse Days (%) 0/0%	d. Work Order Issued	
g. Time Elapse Days (%)	e. Total Contract Time (Working Days)	
	f. Scheduled Completion Date	
h. Project Complete (%)	g. Time Elapse Days (%)	0/0%
	h. Project Complete (%)	0%
i. Estimates Paid to Date (\$)\$0	i. Estimates Paid to Date (\$)	\$0
j. Date of Substantial Completion 5. PROJECT COORDINATOR: MILFORD & ASSOCIATES, INC. 6. REMARKS:	5. PROJECT COORDINATOR: MILFORD & ASSOCIATES, INC	