

CHANGE ORDERNo. 2

PROJECT: TPCG Government Tower Generator

DATE OF ISSUANCE: 2/21/2020

OWNER:

TPCG

CONTRACTOR:

Thomassie Construction, Inc.

OWNER'S Project No. 17-GOVGEN

ENGINEER: Marrero, Couvillon & Assoc.

CONTRACT FOR:

ENGINEER's Project No. _____

You are directed to make the following changes in the Contract Documents.

Description: Additional rain days exceeding USDA Allowance (4 days)

Un-anticipated electrical work was required to re-configure area lighting conductors, exposed during project's demolition work.

Purpose of Change Order:

Attachments: (List documents supporting change)
See attached

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIME
Original Contract Price \$ <u>845,700.00</u>	Original Contract Time \$ <u>150</u> days or date
Previous Change Orders No. <u>1</u> to No. <u>1</u> \$ <u>2665.00</u>	Net change from previous Change Order \$ <u>199</u> days
Contract Price prior to this Change Order \$ <u>848,365.00</u>	Contract Time Prior to this Change Order \$ <u>349</u> days or date
Net Increase (decrease) of this Change Order \$ <u>1,337.87</u>	Net Increase (decrease) of this Change Order \$ <u>4</u> days
Contract Price with all approved Change Orders \$ <u>849,702.87</u>	Contract Time with all approved Change Order \$ <u>353</u> days or date

RECOMMENDED:

APPROVED:

APPROVED:

by


Engineer

by

Owner

by


Contractor
Per Thomas A. Thomassie, III



MARRERO, COUVILLON AND ASSOCIATES, LLC
3525 Hessmer Ave., Suite 304 Metairie, LA 70002 Ph: (504) 834-3448

February 21, 2020

Jeanne P. Bray
Terrebonne Parish Consolidated Government
Capital Projects Administrator
jbray@tpcg.org
(985) 850-4841 Office

**Re: Government Tower Generator Project
TPCG Change Order #2**

Ms. Bray:

The purpose of this letter is to memorialize MCA's recommendation to accept the subject Change Order to the project's Schedule and Contract Amount. This Change Order is described below, and in this letter's attachment.

Contractor Rain Day — This change order submitted to TPCG requesting additional project days for to account for additional Rain Days exceeding the USDA allowance..

Contractor CHO #4 — Un-anticipated electrical work was required to re-configure are lighting conductors exposed during the project's demolition work.

Please see the attached Thomassie Change Order documents for more details. Let me know if you have any questions or comments.

Sincerely,

Marrero, Couvillon & Associates, LLC
Robert Mejia, P.E.
Project Management/Electrical & Instrumentation Engineering
(504) 834-3448
(504) 250-2985 (c)
RMejia@mca-llc.com

Cc (email): Robin Thomassie, Bob Yokum, P.E.

Attachments: TPCG Change Order 2 with Thomassie Construction Rain Day & CHO #4

Thomassie Construction, Inc.

project management • general contracting
104 St. Peter Road • Thibodaux, LA 70301 • (985) 446-8033 • Fax (985) 446-8034
Website: www.thomassieconstruction.com • Email: info@thomassieconstruction.com

Rain Days January 2020

Project: TPCG - GOVERNMENT TOWER GENERATOR

Summary is as follows for month of JANUARY:

<u>Date</u>	<u>Rainfall</u>	<u>Date</u>	<u>Rainfall</u>
01/01	.06	01/02	.12
01/03	1.54	01/10	.27
01/11	.70	01/14	.01
01/16	.01	01/19	.01
01/23	.55	01/26	.63
01/29	.10	01/31	.03

Total rain & delay days for JANUARY 12 days.

Average allowed rain and delay days per the USDA Ag Service for JANUARY 8 days.

Requesting an allowance for JANUARY of 4 days

Rainfall information collected from AccuWeather.

Thomas A Thomassie, III

Thomas A. Thomassie, III
President
Thomassie Construction, Inc.

OWNER or ARCHITECT

Thomassie Construction, Inc.

project management • general contracting

104 St. Peter Rd • Thibodaux, LA 70301 • (985) 446-8033 • Fax (985) 446-8034

PROPOSED CHANGE ORDER #4

January 14, 2020

Robert Mejia, PE
Marrero, Couvillon & Associates
3445 N. Causeway Blvd., Suite 536
Metairie, LA 70002

By email

**RE: TPCG Government Towers
Generator
TAT Project # 1912**

Due to unforeseen issue of electrical not marked by utility company, nor any knowledge by the parish, the power was cut to the light poles at Government Towers, parking.

1. CJ's Electrical - local company (Material & Labor) ADD \$1,216.25

Subtotal \$1,216.25
10% Profit & Overhead \$121.62

TOTAL \$1,337.87

ACCEPTED:

By: Thomas A. Thomassie, III

Thomas A. Thomassie, III, President

By: _____

Signature

THOMASSIE CONSTRUCTION, INC.

Printed Name:

Date: _____



C. J.'S ELECTRICAL SERVICE, INC.

253 Trinity Lane Gray, LA 70359 <> 985-868-6268 <> Fax 985-851-7010
cjselectricalsvc@bellsouth.net

INVOICE

TERMS: NET 30 DAYS

Thomassie Construction, Inc.
104 St Peter Road
Thibodaux, LA 70301

Date: 1/14/20

Job No.: 19-401

Invoice: 12830

SUBJECT: Labor and material to:
installed 12x12x12 Quazite box, cover, conduit, fittings and wire to repair electrical
line to pole lights at the Government Towers.

TOTAL MATERIAL: \$ 176.25

TOTAL LABOR: 1,040.00

EQUIPMENT: _____

NET AMOUNT DUE THIS INVOICE:

\$ 1,216.25

C. J.'S ELECTRICAL SERVICE, INC.



Greg Marie
Vice President