

CHANGE ORDER

No. 4

PROJECT: TPCG Government Tower Generator DATE OF ISSUANCE: 5/15/2020
OWNER:
TPCG
CONTRACTOR: OWNER'S Project No. 17-GOVGEN
Thomassie Construction, Inc. ENGINEER: Marrero, Couvillon & Assoc.
CONTRACT FOR: ENGINEER's Project No. _____

You are directed to make the following changes in the Contract Documents.

Description: Cost to upgrade the 30A service called out by the drawings to a 100A service required by the generator. Includes installing a 100A breaker in the panel, L1 L1A per RFI#5.

Purpose of Change Order: To provide sufficient amps for the new generator.

Attachments: (List documents supporting change)
Walter J Barnes Electric (Labor and Material)

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIME
Original Contract Price \$ <u>845,700.00</u>	Original Contract Time <u>150</u> days or date
Previous Change Orders No. <u>1</u> to No. <u>3</u> \$ <u>16,948.77</u>	Net change from previous Change Order \$ <u>203</u> days
Contract Price prior to this Change Order \$ <u>862,648.77</u>	Contract Time Prior to this Change Order \$ <u>353</u> days or date
Net Increase (decrease) of this Change Order \$ <u>7,023.50</u>	Net Increase (decrease) of this Change Order \$ <u>0</u> days
Contract Price with all approved Change Orders \$ <u>869,672.27</u>	Contract Time with all approved Change Order \$ <u>353</u> days or date

RECOMMENDED:

APPROVED:

APPROVED:


by Robert M. J. Jr.
Engineer

Marrero, Couvillon & Associates
3525 Hessmer Ave. Suite 304
Metairie, LA 70002

by _____
Owner

TPCG
P.O. Box 2768
Houma, LA 70360

by Thomassie Construction, Inc.
Contractor
Thomassie Construction, Inc.
104 St. Peter Road
Thibodaux, LA 70301



MARRERO, COUVILLON AND ASSOCIATES, LLC

3525 Hessmer Ave., Suite 304 Metairie, LA 70002 Ph: (504) 834-3448

June 9, 2020

Jeanne P. Bray
Terrebonne Parish Consolidated Government
Capital Projects Administrator
jbray@tpcg.org
(985) 850-4841 Office

**Re: Government Tower Generator Project
TPCG Change Order #4**

Ms. Bray:

The purpose of this letter is to memorialize MCA's recommendation to accept the subject Change Order to the project's Schedule and Contract Amount. This change order is submitted to TPCG requesting a Contract Modification to pay for conductors not included in the original project bid amount. This Change Order is described below, and in this letter's attachment.

Contractor's CHO#7

The power source for the generator's on-board auxiliary power panel needed to be changed from a 30A service to 100A service. This change was due to upsizing by the generator integrator during the assembly process, to include all the loads required for generator operation.

Please see the attached Thomassie Change Order document for more details. Let me know if you have any questions or comments.

Sincerely,

Marrero, Couvillon & Associates, LLC

Robert Mejia, P.E.

Project Management/Electrical & Instrumentation Engineering

(504) 834-3448

(504) 250-2985 (c)

RMejia@mca-llc.com

Cc (email): Robin Pennison

Attachments: TPCG Change Order 4 with Thomassie Construction CHO#7